
5.	INFRASTRUCTURE REPORT
Location:	Shire of Gnowangerup
Proponent:	N/A
Date of Report:	15 September 2022
Business Unit:	Infrastructure
Officer:	Damon Lukins - Manager of Works
Disclosure of Interest:	Nil

WORKS

- The Construction crew have been patching the Gnowangerup – Tambellup Rd, Tieline Rd and the townsites Gnowangerup, Ongerup and Borden.
- Audible edge marking has been completed on the Gnowangerup - Tambellup Road.
- Have begun moving plant and preparing gravel for resheeting of Mindarabin Rd
- A total of 176 hours of maintenance grading was carried out with the following roads being graded.
- Magitup Rod, Maileup Rd, Highdenup Rd, Salt River Rd, Dejagers Rd, North Stirling Rd, Pandalup Rd, O’Neill Rd, Toompup Rd South, Holden Rd, Corackenu Rd, Gleeson Rd and Rabbit Proof Rd.
- In addition to the grader mounted rollers, additional multi tyre rollers are being used behind two of the graders.
- Trees were removed from various roads as a result of the high winds.
- All staff have been using the new Skytrust system.
- Tenders were awarded for the next stage of Kwobrup Road and shoulder widening on Tieline Road.
- A shoulder and centreline survey was completed for Krobrup Rd Stage 3 and a Road Design was completed ready for issuing to Contractor. (Total Station Machine Control)
- Tenders were received for the Wet & Dry Hire Panel.
- Clearing permit was submitted to DWER for Mindarabin Tank Installation.
- DRFAWA AGRN 973 Claim 2 has been submitted to MRWA for approval.